

Station power check report SIMULATED

Stations, Phase 2. Produced by one call to the station API. Every reading and threshold is listed so the result can be checked.

STATION ST-SAMPLE-03, Sample site B, state park	PROTOCOL OCPP 1.6J via management system	RUN September 14, 2026, 23:05:22	DURATION 316 ms
RESULT Fail · 42/100	FAILS 2	WARNINGS 1	REQUESTED BY Mayur Kamalakar

CHECK	READING	EXPECTED	RESULT
Heartbeat	received	within 60 s	pass
Battery state of charge	23%	above 25% reserve	fail
PV production	10.4 kW of 12 kW	above 20% of capacity in daylight	pass
Grid import	0 kW	0 kW while battery above reserve	pass
Connector status	1 faulted	no faulted connectors	fail
Enclosure temperature	33.1 °C	below 45 °C	pass
Firmware	3.9.7	4.0.x	warn

Findings

- Connector 1 reported GroundFailure at 02:14 and has not cleared. A site visit is required; a remote reset was not attempted because the fault is electrical.
- Battery at 23%, below the 25% reserve, with no grid backup at this site. Output on connector 2 will be limited until solar recovers the pack.
- Firmware 3.9.7 is one release behind the fleet. Schedule the update at the site visit.

Actions

#	ACTION	OWNER	BY
1	Dispatch electrician for connector 1 ground fault	Suryatech O&M	Next business day
2	Hold connector 2 at reduced output until SoC above 40%	Automatic	In effect
3	Update firmware to 4.0.2 during the visit	Suryatech O&M	With action 1

This report is generated from a simulator standing in for the management system. Nothing here is connected to a live charger.